BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	"Consultancy services for preparation of Detailed Project Report (DPR) for 05 works in ward no 01,02,03 & 04 under P-3075 grant in Yelahanka Division, Yelahanka Zone" Improvements to roads development of parks and construction of Buildings in ward no -01,02,03 & 04 of yelahanka Division under 2021-22 District Minister Grants (Package No-15)"
2	Sanctioned Estimate No. And Date	**JOB NUMBER** 003-22-000016
3	Name of the Contractor	**Sri Karthick Rechan R (Rudraprasad Consultants)**
4	Time Stipulated for Completion of work	←
5	Date of Commencement	10-03-2022
6	Date of Completion:	07-04-2022
7	Measurment Recorded	←
	M.B No	1159 –
	Page No	115850 to 115851
8	Name of the Office/ Officials incharge of the work	←
	1) Asst. Exe.Engineer	Sri. Ramanjaneyaiah –
	2) Asst. Engineer	Sri. Narasimaiah -

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
9.70 Lakhs	4.65 Lakhs	–	←	–

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Thr. ZO)
Yelahanka, Bangalore

Executive Engineer,
Yelahanka Division,